

Datum: 29.04.2017

BESTELLISTE

Bauvorhaben.....: Ropert Ritzberger

Bauvorhaben Nr.....:

Ort.....:

Bearbeiter.....:

Teilliste : Sägewerksliste

STK	Bezeichnung	Breite [cm]	Höhe [cm]	Länge [m]	GesamtL [m]	GesamtV [m ³]
6	Zange	8,0	18,0	2,600	15,600	0,225
10	Säule	8,0	24,0	2,000	20,000	0,384
32	Dck-Balken	10,0	18,0	3,400	108,800	1,958
44	Sparren	10,0	20,0	8,600	378,400	7,568
16	Kopfbandl	12,0	16,0	1,600	25,600	0,492
2	Wandriegel	16,0	10,0	3,200	6,400	0,102
1	Wandriegel	16,0	10,0	3,800	3,800	0,061
1	Wandriegel	16,0	10,0	3,800	3,800	0,061
5	Wandriegel	16,0	10,0	4,000	20,000	0,320
4	Wandriegel	16,0	10,0	4,400	17,600	0,282
1	Wandriegel	16,0	10,0	7,400	7,400	0,118
2	Wandriegel	16,0	10,0	8,000	16,000	0,256
1	Schwelle	18,0	6,0	3,600	3,600	0,039
2	Schwelle	18,0	6,0	3,800	7,600	0,082
1	Schwelle	18,0	6,0	4,000	4,000	0,043
1	Schwelle	18,0	6,0	4,000	4,000	0,043
1	Schwelle	18,0	6,0	4,400	4,400	0,048
1	Schwelle	18,0	6,0	4,400	4,400	0,048
4	Pfosten	18,0	18,0	3,600	14,400	0,467
1	Strebe	18,0	18,0	4,200	4,200	0,136
1	Strebe	18,0	18,0	4,200	4,200	0,136
2	Strebe	18,0	18,0	5,200	10,400	0,337
2	Auslage	18,0	24,0	7,400	14,800	0,639
2	Auslage	18,0	24,0	9,600	19,200	0,829
1	Torriegel	20,0	10,0	7,600	7,600	0,152
1	Torriegel	20,0	10,0	8,200	8,200	0,164
2	Pfette	20,0	28,0	7,400	14,800	0,829
2	Pfette	20,0	28,0	9,600	19,200	1,075
10	Säule	24,0	20,0	2,800	28,000	1,344
5	Brustriegel	24,0	32,0	3,800	19,000	1,459
5	Strebe	24,0	32,0	4,400	22,000	1,690
5	Strebe	24,0	32,0	4,400	22,000	1,690
5	Bundtram	24,0	32,0	13,400	67,000	5,146
5	Säule	32,0	24,0	3,600	18,000	1,382

Zwischensumme:

STK.....: 184

GesamtL [m].....: 944,400

GesamtV [m³].....: 29,604GesamtF [m²].....: 660,64

340 m ²		20 mm	Dachschalung
130 m ²	a' 4,2 m	24 mm	Wandschalung (Süd+West)
80 m ²	a' 5 m	24 mm	Wandschalung (West)
220 lfm		5 / 5 cm	Konterlattung
1200 lfm		3,5 / 5 cm	Lattung
4 Stück	a' 8,6 m	2,4 / 16 cm	Saumleisten